

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

<b>Chaired By: Louise McCosker</b>	<b>Minuted By: Sharon Clague</b>	<b>Distribution Date: 01/12/09</b>
------------------------------------	----------------------------------	------------------------------------

**Attendees:** Louise McCosker (LMcC) (Independent Facilitator), Wayne Wanstall (WW), Roz Murray (RM), Steven Grimes (SG), Clyde Ashton (CA),

**Project Team Members in Attendance:**

Charles Jennings (CJ) – Area Manager, Bowen Hills Interchange  
 David Alt (DA) – Tunnelling Manager, Bowen Hills  
 Brad O'Reilly (BO'R) – Environment Coordinator, Bowen Hills  
 Nicola Mitchell (NM) – Senior Community Liaison Coordinator  
 Kym Calderwood (KC) – Community Liaison Coordinator, Bowen Hills  
 Sharon Clague (SC) – Community Liaison Officer, Bowen Hills  
 Patrick Southam (PS) – BrisConnections  
 Louise Litchfield (LL) - CNI  
 Lauren Diamond (LD) - CNI

**Apologies:** Wayne Nugent (WN), John Lister (JL), Stephen Dacey (SD), Lee Smith (LM)

**Not Present:** Llew Strutt (LS), Matt Chalk (MC),

Item	Action	By Whom	By When
1	<ul style="list-style-type: none"> <li>LMcC opened meeting 5.45pm</li> <li>Introduced new CLG member (to attend 2010)</li> <li>Apologies</li> </ul>	LMcC	
2	<p><b>Action items from previous meeting</b></p> <ul style="list-style-type: none"> <li>Proxies for CLG meetings – Bowen Hills CLG members to decide  <b>CLG members were happy to go ahead with proxies</b>  <b>Forms to be in by next meeting</b></li> <li>Dates for 2010 CLG Meetings to be discussed</li> </ul> <p>January CLG meeting will fall on Australia Day. Suggestions for alternate date in January <b>CLG members agreed on Tuesday 19 January 2010</b></p> <p><b>Dates for 2010 –</b>            19.01.10, 23.02.10, 23.03.10, 27.04.10, 25.05.10, 22.06.10, 27.07.10,            24.08.10, 28.09.10, 26.10.10, 23.11.10</p>	LMcC	<b>Next Meeting</b>

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<ul style="list-style-type: none"> <li>Update on noise monitoring at MEWS Apartments <b>TJH spoke to CLG member off line - resident issue</b></li> <li>Update on if TJH can do anything about the speed limit in Gallway Street <b>TJH have a meeting with BCC, lowering the speed limit in Gallway Street will be discussed. TJH will enquire about lowering speed limits in surrounding streets such as Bryden Street</b></li> <li>CLG member suggested traffic calming devices should be installed in Gallway Street <b>TJH can enquire about installing traffic calming measures at the meeting with BCC</b></li> <li>Update on potholes in Federation and Morris Streets <b>They have been patched accordingly</b></li> <li>Request from CLG member – Clarity on Councillor King's comment in the City North News that TJH do not have an approved Haulage Management Plan</li> <li>Government representation on the Terms of Reference (ToR) <b>ToR will be reviewed and re-issued</b></li> </ul>	NM  KC KC  CJ  AC  NM	<b>CLOSED</b>  Next Meeting  Next Meeting  <b>CLOSED</b>  Distributed with Minutes or Next Meeting  Next Meeting
3	<p><b>Construction Update</b></p> <p>CJ presented an update on construction activities</p> <p><b>Lutwyche Road Construction Works –</b></p> <ul style="list-style-type: none"> <li>Median Strip Removal</li> <li>Services Relocation</li> <li>Piling</li> </ul> <p><b>Upcoming Service Relocation Works –</b></p> <ul style="list-style-type: none"> <li>Lutwyche Road service trenching Bryden Street to Formule 1</li> <li>Campbell Street and Mayne Road – services relocation and identification</li> <li>Lutwyche Road service relocation - night works</li> </ul>	CJ	

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<p><b>Excavation North of Federation Street –</b></p> <ul style="list-style-type: none"> <li>Excavation for Northern Busway complete 41,505m<sup>3</sup> out of 41,505m<sup>3</sup> (100%)</li> <li>Excavation for Southbound Tunnel Portal complete 5,953m<sup>3</sup> out of 18,393m<sup>3</sup> (32%)</li> <li>Excavation of Gallway Street complete 2,799m<sup>3</sup> out of 2,799m<sup>3</sup> (100%)</li> </ul> <p><b>Ventilation Station Outlet –</b></p> <ul style="list-style-type: none"> <li>Excavation for the ventilation station complete 34,438m<sup>3</sup> out of 35,516m<sup>3</sup> (97%)</li> <li>Removal of excavated materials</li> <li>Construction of footings and walls to ventilation station perimeter</li> </ul> <p><b>Bridges South of Federation Street –</b></p> <ul style="list-style-type: none"> <li>Bridge BR106 – Piers 13 to 22 <ul style="list-style-type: none"> <li>Piling complete</li> <li>Pad Footings complete</li> <li>Columns complete 24 out of 28 (86%)</li> <li>Headstocks complete 0 out of 7 (0%)</li> </ul> </li> <li>Bridge BR107 – Piers &amp; Headstocks 1 to 4 <ul style="list-style-type: none"> <li>Complete</li> </ul> </li> <li>Bridge BR107 – Decks <ul style="list-style-type: none"> <li>Girder installation during the month</li> </ul> </li> </ul> <p><b>Bridges Victoria Street Site –</b></p> <ul style="list-style-type: none"> <li>Bridge BR106 <ul style="list-style-type: none"> <li>Complete Piers 5 &amp; 6</li> </ul> </li> <li>Bridge BR106 <ul style="list-style-type: none"> <li>Complete Headstocks 5 &amp; 6</li> </ul> </li> <li>Bridge BR501 <ul style="list-style-type: none"> <li>Complete Piers 4 &amp; 5</li> </ul> </li> <li>Bridge BR501 <ul style="list-style-type: none"> <li>Complete Headstocks 4 &amp; 5</li> </ul> </li> <li>Bridges BR106 &amp; 501 <ul style="list-style-type: none"> <li>Piling jetty construction started</li> </ul> </li> </ul> <p><b>Update on the staging of Gallway Street.</b></p>		

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<p>Stage 3 will be implemented 7 December Stage 4 will be implemented 23 December</p> <p><b>Questions:</b></p> <ul style="list-style-type: none"> <li>Will you still be able to turn right into and from the extended Gallway Street <b>Yes, at this stage you will be able to turn right in and out of the extended Gallway Street</b></li> <li>When will the permamant Gallway Street be finished <b>July 2010</b></li> <li>How close will the new bridges be to the residents. Will there be noise monitoring and a noise wall to protect residents from the noise <b>About 120 metres away, extensive noise modelling has been undertaken and TJH will mitigate if required. Information will be provided once known</b></li> </ul>		<p><b>CLOSED</b></p> <p><b>CLOSED</b></p> <p><b>When Available</b></p>
4	<p><b>Tunnelling Update</b></p> <p>DA presented an update on tunnelling activities</p> <p>Current Progress Excavation</p> <ul style="list-style-type: none"> <li>Approx 325m of North Bound Tunnel excavated</li> <li>Benching commenced, first 150m complete</li> <li>In Ramp for South Bound at Ch 2035</li> <li>Blasting complete in North Bench</li> <li>Continuous roster ongoing</li> </ul> <p><b>Map of tunnel progress</b></p> <p><b>Next Month Progress</b></p> <p>North Bound – Continue along Lutwyche Road South Bound – Bryden Street to Lutwyche Road</p>	DA	

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<b>Questions: NIL</b>		
5	<p><b>Environmental Presentation</b></p> <p>BO'R presented an update on environmental activities in the Bowen Hills area.</p> <ul style="list-style-type: none"> <li>• Advised of existing air quality monitoring locations <ul style="list-style-type: none"> <li>○ PM10 Monitor located in Morris Street and Gallway Street</li> <li>○ Dust Deposition Gauges located in Morris Street, at site office, Campbell Street and Queensland Newspapers</li> </ul> </li> <li>• Presented and explained results of air quality monitoring during October/November <ul style="list-style-type: none"> <li>○ 24hr Average Respirable Dust</li> <li>○ 24hr Average Respirable Dust Exceedance— comparison with background DERM station results</li> <li>○ Dust deposition results for 3 sites available, one site was vandalised during the month</li> </ul> </li> <li>• Explained dust deposition sample break down <ul style="list-style-type: none"> <li>○ Total soluble matter</li> <li>○ Combustible matter</li> <li>○ Ash content</li> </ul> </li> </ul> <p>Dust suppression information provided including man hours set aside for watering.</p> <ul style="list-style-type: none"> <li>• Advised of locations of attended noise monitoring locations for October/November <ul style="list-style-type: none"> <li>○ Gallway Street x 3 and Bryden Street x 1</li> <li>○ Pre-construction noise monitoring located at Earle Street and Victoria Street</li> </ul> </li> <li>• Presented and explained results of noise monitoring for October/November</li> </ul>	BO'R	

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<p>Mitigation measures that are in place were explained and where further controls need to be in place, if any</p> <p><b>Questions:</b></p> <ul style="list-style-type: none"> <li>CLG member asked if TJH noise and vibration goals are different for night and day time <b>Yes, the night time goals are different to day time goals, the goals are set by the Coordinator General not TJH</b></li> <li>When noise modelling for the new bridges is undertaken, does the noise from NSBT get taken into account <b>Yes, noise from other sources is taken in to account when operational noise modelling is conducted</b></li> <li>The QLD water truck needs to be used more often to put a lot more water on the streets at once <b>There are safety and environmental issues associated with using large amount of water at once. Water trucks and street sweepers are constantly in use in and around site to mitigate dust. As it is a construction site, there will always be some dust associated with construction activities. As per the previously presented information, the Project is complying with the CoG Goals</b></li> </ul>		<p>CLOSED</p> <p>CLOSED</p> <p>CLOSED</p>
6	<p><b>Community Update</b></p> <p>KC presented an update on community complaints, enquiries and issues received via the project hotline, email and in person from 27 October to 23 November</p> <p><b>27 October to 23 November</b></p> <ul style="list-style-type: none"> <li>Complaints – 23, Stakeholders - 12</li> <li>Enquiries/Issues –58, Stakeholders - 19</li> <li><b>Total 81, Stakeholders - 31</b></li> </ul> <p>Three Community Notifications were distributed in Bowen Hills during November - 6,100 flyers in total.</p> <p><b>Questions:</b></p> <ul style="list-style-type: none"> <li>CLG member asked what happens if property damage from</li> </ul>	KC	

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Item	Action	By Whom	By When
	<p>construction activities is alleged by a resident</p> <p><b>The TJH Property Manager investigates damage claims, monitoring results and work activities are assessed to determine if damage is related to construction activities</b></p>		<b>CLOSED</b>
7	<p><b>BrisConnections Update</b></p> <p>PS gave a BrisConnections update to CLG members</p>	PS	
8	<p><b>CLG Matters</b></p> <p><b>Questions:</b></p> <ul style="list-style-type: none"> <li>CLG member thanked TJH for the excellent combined CLG site tour on Saturday 21.11.09</li> <li>Is there still going to be a conveyor system for tunnel spoil <b>Yes, at the Toombul site there will be a conveyor system in place</b></li> <li>Gate 1 is being used without a traffic controller and vehicles under 5 tonne are using the gate. Trucks are not being checked for rocks in their tyres when leaving Gate 1 <b>The trucks get checked when they exit site at Gate 8, they only go to area 2 from Gate 1. Traffic controller and vehicles under 5 tonne using Gate 1 will be looked into on site</b></li> </ul> <p><b>Christmas shut down dates –</b> from 6:30pm Wednesday 23 December 2009 to 6:30am Monday 4 January 2010</p>	KC	<p><b>NOTED</b></p> <p><b>CLOSED</b></p> <p><b>Next Meeting</b></p> <p><b>NOTED</b></p>
9	<b>Local Media Articles</b>	LD	
10	<p><b>Items for next meeting</b></p> <p><b>Review of minutes</b></p>	LMcC SC	
11	<b>Meeting closed at 7:30pm</b>		

# MINUTES OF MEETING

Meeting Number 13

CLG	Bowen Hills Community Liaison Group				
Location:	Airport Link Information Centre, Lutwyche	Date:	24/11/09	Time:	5:45pm

Next Meeting:

Location: Airport Link Visitor Information Centre,  
Centro Lutwyche Shopping Centre, Lutwyche Road.      Date: 19.01.10      Time: 5:45pm

**Upcoming Meetings in 2010:**

19 January 2010  
23 February 2010  
23 March 2010  
27 April 2010  
25 May 2010  
22 June 2010  
27 July 2010  
24 August 2010  
28 September 2010  
26 October 2010  
23 November 2010