

MINUTES OF MEETING

Meeting Number 11

CLG	Windsor Lutwyche Community Liaison Group				
Location:	APLNB Visitor Information Centre, Centro Lutwyche Rd, Lutwyche	Date:	18 th August, 2009	Time:	6pm to 7.30pm

Item	Discussion / Action	By Whom	By When
	<p>WHS have also been told the Historical Bus shelter will be moved.</p> <ul style="list-style-type: none"> ➤ TJH and Translink confirmed there will be landscaping undertaken in the park. <ul style="list-style-type: none"> ❖ TJH and Translink to confirm footpath and bus shelter at next meeting. ➤ Local member was at Centro Lutwyche for one night during the month. ➤ Vacancies at Collwil Place are not project related. ➤ Residents will be speaking with local newspaper tomorrow regarding u-turn at Fuller Street. ➤ Sign posting installed at the Cnr of Chalk Street and Kedron Park Road has improved the Chalk / Lutwyche intersection reported at the July CLG. <p>Notes from previous meeting 21 July 2009</p> <ul style="list-style-type: none"> ➤ CLG members can contact TJH and Brisconnections to gain access to various project documentation surrounding temporary and permanent traffic changes ➤ TJH confirmed that full approval process was followed for the lane reconfiguration at Fuller St (on Lutwyche Rd) – including BCC approval. ➤ CLG members reported a considerable increase in traffic being redirected along Chalk Street due to changed traffic conditions. CLG members concerned that these impacts had been forecasted by CLG members. CLG questioned why the issue had not been addressed proactively. ➤ Traffic lights at Chalk Street are insufficient to take on the amount of traffic now moving through the intersection. <ul style="list-style-type: none"> ❖ TJH advised that it understood Brisbane City Council was looking at options for this intersection and that TJH had proceed with approval. TJH committed to install additional signage to advise motorists of alternate routes. 	<p>AT/JP</p> <p>AT/JP</p> <p>KA</p> <p>AW</p> <p>NM</p>	<p>Next Meeting</p>
3.0	<p>Translink Presentation</p> <p>Presentation provided to the group on last meeting's actions. Drawings also provided on Roblane Street bus-stop.</p> <ul style="list-style-type: none"> ➤ Clarified that 1 Fosbery Street was resumed for the creation of a cul-de-sac and footpath widening. 	JP	
4.0	<p>City North Infrastructure</p> <p>Fuller Street U-turn</p> <ul style="list-style-type: none"> ➤ Noted that they understand that the u-turn at Fuller Street is in the permanent design and it is their intention that it remains however options/process still need to be looked into before they can confirm. <ul style="list-style-type: none"> ❖ TJH advised that it did not believe the u-turn was permitted in the permanent design. ➤ Process is being undertaken with design team, CNI and BCC. ➤ CNI traffic representative will be attending next meeting. ➤ BCC, CNI and Minister's Office have scheduled meetings to discuss the project. Fuller Street u-turn will be raised by CNI at this meeting next Thursday. 	<p>LD</p> <p>AT</p>	

MINUTES OF MEETING

Meeting Number 11

CLG	Windsor Lutwyche Community Liaison Group				
Location:	APLNB Visitor Information Centre, Centro Lutwyche Rd, Lutwyche	Date:	18 th August, 2009	Time:	6pm to 7.30pm

Item	Discussion / Action	By Whom	By When
5.0	<p>Lutwyche Rd Construction Update</p> <p>Area manager provided update on the recent construction activities including –</p> <ul style="list-style-type: none"> ➤ Piling continued for the cut and cover tunnel at the start of the driven tunnel between Truro St and Chalk St ➤ Piling and bulk excavation to Lutwyche Station bridge was completed allowing construction of the bridge structure to commence ➤ Piling continued to the cut and cover tunnel between Bradshaw St and Norman Ave <p>Area manager provided update on upcoming works including –</p> <ul style="list-style-type: none"> ➤ Construction of the cut and cover tunnel at Truro St ➤ Construction will continue for the Lutwyche Station bridge ➤ Piling works will continue for the west Lutwyche Road cut and cover structure <p>Future Milestones include –</p> <ul style="list-style-type: none"> ➤ Handover of the Windsor School or Arts in August 09 ➤ Completion of the first stage of the Lutwyche Station Bridge in October 2009 ➤ Opening of the southbound diversion of Lutwyche Rd to allow construction to start on the second phase of the bridge in November 09 ➤ Start of works to the cut and cover tunnel from Chalk St to Bradshaw St in October 09 	AT	
6.0	<p>Truro Street Construction Update</p> <p>Area manager provided progress update on the following –</p> <ul style="list-style-type: none"> ➤ Roller-doors to acoustic shed will be complete by end of August 09 ➤ Third roadheader commences excavation 26 August 09 ➤ Approx 85 metres have been excavated from the mainline tunnels, 25 metres north and 60 metres south ➤ Roadheaders are now heading both north and south. <p>Area manager provided update on upcoming works including –</p> <ul style="list-style-type: none"> ➤ Planning for Northern Busway driven tunnel works commencing mid November 09 ➤ Final concrete hardstand and truck roadway surface works complete by mid Sept 09 	GB	
7.0	<p>Traffic Presentation</p> <p>TJH gave presentation of upcoming traffic changes including –</p> <p>Reconfiguration of Fosbery Street intersection:</p> <ul style="list-style-type: none"> ➤ local access to Lutwyche Rd from Fosbery St will be closed, local access will be via Albion Road ➤ Emergency Services access will be activated on demand ➤ Lutwyche Road reduced to two north bound lanes (Maygar to Fuller Street) ➤ Short term lane closures 	AC	

MINUTES OF MEETING

Meeting Number 11

CLG	Windsor Lutwyche Community Liaison Group				
Location:	APLNB Visitor Information Centre, Centro Lutwyche Rd, Lutwyche	Date:	18 th August, 2009	Time:	6pm to 7.30pm

Item	Discussion / Action	By Whom	By When
	<p>Access to driveways and shopping centres will remain open.</p> <p>Bus stops</p> <ul style="list-style-type: none"> ➤ Bus stop 18 – <i>Fuller St</i> will close permanently ➤ Bus stop 17 – <i>Maygar St</i> will be the alternate stop 		
8.0	<p>Environment</p> <p>Environment Monitoring results for this month presented to the group.</p> <ul style="list-style-type: none"> ➤ TJH will be approaching nearby residents to request monitoring in the precinct. Offers were received from members. 	BC	
9.0	<p>Community</p> <p>Community enquiries, issues and complaints for this month presented to the group. Recent community initiatives also presented to the group including Coffee Van on Saturday 15th August at Northern Busway site Lutwyche.</p>	NM	
10.0	<p>Brisconnections</p> <p>Overall project update including other precincts presentation was provided.</p>	CM	

Next Meeting:

Location: APLNB Visitor Information Centre, Centro Lutwyche Rd, Lutwyche Date: 15th September, 2009 Time: 6.00pm to 7.30pm