

COMMUNITY notice



WOOLOOWIN

DATE 14 November 2011 REFERENCE 1423r1

Progress Update: Decommissioning

Activities to decommission and rehabilitate the Woolloowin Worksite are progressing and remain on schedule.

From Tuesday 15 November, TJH will deliver dirt and rock material to backfill the final five metres of the shaft. This operation will continue for approximately one week and will involve deliveries of up to 12 truck and dog vehicles each day.

During the **week commencing Monday 21 November**, the gantry crane will be loaded and removed overnight as an oversized delivery. Residents within close proximity to the worksite will receive more detailed notification once programming is finalised.

Urban Mitigation and Community Development Plan

TJH has donated \$3 million to facilitate the Urban Mitigation and Community Development Plan (UMCDP). For further information about the delivery of the UMCDP please contact CNI at:

Hotline 1800 99 00 38

Email info@cni.qld.gov.au

Web citynorthinfrastructure.com.au



Shaft backfill progress: Shaft prior to dirt and rock backfill and breaking back of piles

COMMENCEMENT & DURATION*	ACTIVITY	WHAT TO EXPECT
15 November 2011 Approx. 1 weeks	Backfill of the shaft using dirt and rock fill	<ul style="list-style-type: none"> - Truck and dog deliveries peaking at 12/day during dirt and rock backfill - Delivery and operation of mobile cranes - Loading and removal of equipment, buildings and materials from the worksite - Construction vehicle movements - Construction noise from saw cutting, hammering, drilling, hand tools, engines, winches and generators - Excavation, retrieval, backfill and concreting of temporary services - Lane and footpath closures requiring some detours managed with traffic control
Early-November 2011 Approx. 2 weeks	Stage 1 - Removal of the concrete hardstand, piles and footings inside the acoustic shed using concrete saws and hydraulic hammers	
w/c 21 November 2011 One night	Removal of the gantry crane at night time due to oversized delivery requirements	
w/c 28 November 2011 Approx. 8 weeks	Disassembly the acoustic shed, ventilation outlets and footings	
December 2011 Ongoing throughout phase	Disconnection and removal of temporary services including the hauling of Energex cables along Park Road	
January 2012 Approx. 2 weeks	Removal of the Energex substation	
January 2012 Approx. 4 weeks	Stage 2 - Removal of the concrete hardstand outside the acoustic shed using concrete saws and hydraulic hammers	
Late February 2012 Approx. 3 weeks	Removal of the noise barrier and footings	
Mid-March 2012 Approx. 2 weeks	Remediation of the Kent and Park Road driveways and removal the Rose Street footpath and landscaping	

COMMUNITY
notice



24 Hour Community hotline
1800 721 783
contactus@tjh.com.au

Register now for SMS & Email updates
brisconnections.com.au

